

उत्तरपूर्वक्षेत्रीयशिक्षासंस्थान NORTH EAST REGIONAL INSTITUTE OF EDUCATION (राष्ट्रीयशैक्षणिकअनुसंधानएवंप्रशिक्षणपरिषद)

(NATIONAL COUNCIL OF EDUCATIONAL RESEARCH & TRAINING)

(मानवसंसाधन्विकासमंत्रालयः, भारतसरकारके अधिनएकस्वायत्तसंगठन)

(An Autonomous Organization under Ministry of HRD, Government of India)

उमियाम, शिलांग – 793103, मेघालय Umiam, Shillong - 793103, Meghalaya

फोन /Ph. No.: 0364-2570009/17/24/52

ईमेईल /Email: nerie.ncert@gmail.co

फैक्स/Fax No.: 0364-2570062/24

वेबसाईट/Web Site: http://nerie.nic.in

NO.F.1-24/2016-NERIE/CONST/VOL-IX /3 164

Dated: /o February, 2017

To,

The Section Officer, C&W Section, NCERT, Sri Aurobindo Marg, New Delhi-110016.

Sub: Uploading of information related to construction/maintenance work in website for the month of December, 2016-reg.,

Sir,

With reference to the subject cited above, kindly find enclosed herewith the information (1 page) in connection with the Construction and Repair& Maintenance of Residential/Non-Residential Buildings in respect of NERIE, Shillong as on 31.12.2016, to be uploaded in the website of NCERT,

This issues with the approval of the competent authority.

Thanking you,

Yours faithfully.

Encl: As stated above.

1. The Head, DITC, NCERT, Sri Aurobindo Marg, New Delhi-110016 with a request to upload the information in the website of the Council.

The In-charge ICT, NERIE, Umiam with a request to upload the information in the website of NERIE, Shillong.

3. The Executive Engineer (Civil), CPWD, Cleve Colony, Shillong-793003 for kind information.

Statement showing Status of SFSC (Plan work) of NERIE, Shillong upto month of December, 2016

SI. No	Name of Work	Detail of Original Estimate (in lakhs)	Detail of fund provid ed by MHRD	Detail of fund Provided by NCERT	Total of fund released to CPWD (till date) (In Rs.)	Present position of work	Additional work not originally approved (if any)	Remarks, if any
1	Plan- land & Building of the proposed NERIE Building at			Fund has been Provided by NCERT since in the year 2000 onwards in various	23,72,49,430/-		-	•
a	Administra tion block	1390.72 (Revised)		installments. Total funds		Work completed and handed over	-	
b	Hostel, Principal Residence, Type-I,II, III/12 Nos., T-IV/16 Nos., T-V/ 5 i/c	received till date is Rs 23,72,49,430/- V/16 Ss., T-V/			1. Hostel building completed and handed over. 2. Principal Residence minor electrical works to be completed before taking over. 3. (a) Type-1/12 nos. are yet to be completed. (b) Type-1/16 nos. quarters completed; another 6 nos. quarters are yet to be completed. Finishing works are under progress. (c) Type-1/1/12 nos. quarters are yet to be completed. (d) Type-1/1/10 nos. quarters are completed out of which 4 nos. are taken over; 6 nos. are not yet taken over due to pending minor works; another 6 nos. quarters are yet to be completed. Finishing works is under process. (e) Type- V/5 nos. quarters are completed but not taken over due to pending minor electrical works.	-		

Statement Showing Status of Other Construction works

Sl. No	The second second	Detail of Original Estimate	Detail of fund by provi ded byMHRD	Detail of fund provi ded by NCERT	Total of fund released to CPWD (till date) (In Lakhs)	Present position of work	Additional work not originally approved (if any)	Remarks if any
-					-			-

Status Report on progress of work on Repair & Maintenance of Residential/Non-Residential Buildings in r/o NERIE, Shillong

Sl.	Budget Sanctioned under Land & Building (Repair & Maintenance)under Non-Plan	Expenditure	Remarks, If any
No.	10 Lakhs	NIL	

Principal
NERIE, Shillong